

Project Report

PROJECT: Foundry Parking Structure, Right of Way Improvements and Plaza

FROM: Michael Hogan, Facilities Operations Manager
Keith Meyer, Ditesco

DATES: June 3, 2018 through June 9, 2018

Sitework and Buildings:

- Continued Interior rough in (electrical, plumbing and HVAC) in Cleveland building
- Continued hanging drywall on 5th floor of Cleveland
- Continued masonry on southeast end of Cleveland
- Continued exterior sheeting on the 1st floor on Cleveland
- Continued elevator install in Cleveland
- Continued finishes/fixtures/doors/trim and flooring on 2nd, 3rd, & 4th floor in Lincoln
- Continued punch items on 4th and 5th floor units in Lincoln
- Continued metal paneling and stucco work on west and south sides of Lincoln
- Continued installing lights in garage
- Started installing storefront on garage stairs
- Continued concrete foundations for the hotel site
- Continued backfilling foundations on the hotel site



Environmental:

- None



Right of Way:

- Started water service to hotel in 2nd St.

Other:

- Finished precast punch list items in garage



Upcoming work:

- Electrical, Plumbing, and Mechanical rough in at Cleveland building.
- Continue exterior building work on Cleveland and Lincoln
- Continue working on the parking garage stairs
- Continue masonry on garage
- Continue site utilities
- Continue foundations/backfill for the hotel site
- Continue interior finishes for Lincoln building
- Start security office underground utilities
- Finish concrete punch items in Garage