

FROM: Michael Hogan, Facilities Operations Manager
Keith Meyer, Ditesco

DATES: September 9, 2018 through September 15, 2018

Parking Garage:

- Continued work on police office restrooms
- Continued to work on punchlist items
- Continued working on basement ceiling and trim items



Private Buildings:

- Continued interior utilities (electrical, plumbing and HVAC) in Cleveland building
- Continued drywall on 1st and 2nd floor of Cleveland
- Continued framing at hotel
- Continued working on exterior façade on Cleveland
- Continued interior finishes on the 4th and 5th floor in Cleveland



Environmental:

- Continued working on SWMP items on 2nd and Cleveland

Cleveland/Lincoln Right of Way:

- Continued to work on grading west side of hotel at Cleveland
- Continued to cleanup west side of Cleveland building and started working on the concrete subgrade prep



2nd and 3rd Street Right of Way:

- Continued working on curb & gutter on 3rd St
- Continued to work on curb and gutter grade on the west side of 2nd St.
- Finished installation of water meter service for the theater site and started the gas line



Plaza and Alley Construction:

- Continued coordination of dry utilities for Backstage Alley
- Started work on the splash pad underground tank

Upcoming work:

- Finish Electrical, Plumbing, and Mechanical rough in at Cleveland building.
- Continue exterior building work on Cleveland
- Continue working on CO and punch items in Garage
- Continue Backstage Alley reconstruction
- Continue framing on hotel
- Continue interior on 1st floor of Cleveland building
- Continue west side of 2nd St
- Continue to place ROW concrete on 2nd and 3rd St.
- Continue to work on grading on Cleveland
- Continue to work on splash pad infrastructure